



ARAPAHOE COUNTY

PUBLIC WORKS & DEVELOPMENT

ARAPAHOE COUNTY UTILITY COORDINATION MEETING

Today's Meeting:
Thursday May 19, 2022 at 11:00
Via MS Teams

2022 Utility Coordination Meeting Schedule			
Q1	Q2	Q3	Q4
February 17	May 19	August 19	November 17
11:00am – 12:00pm	11:00am – 12:00pm	11:00am – 12:00pm	11:00am – 12:00pm
MS Teams	MS Teams	MS Teams	MS Teams

Meeting Summary

1. Attendance List Downloaded, total attendees – 32

Attendees were asked to update any emergency contact information in chat box-no updates

2. Utility Provider Items of Note

- A. Water – Denver Water- no updates
- B. Sanitary –
- C. Electric – Xcel-no updates
- D. Telecomm – Clearwater Cons/ AT&T-no updates
- E. Utility Provider Contractors – WYCO-no updates, Illumin8 Transportation Tech-no updates, Hooper-no updates

3. Neighbor Agencies and Jurisdictions attending today

- A. CDOT – Matt Williams-no updates
- B. CO 811 – Neeley Duran-available for questions
- C. City of Centennial - Ant DeVita, Dakota Wiersma
- D. City of Aurora – Terry Von
- E. SEMSWA – James-no updates, but please direct any questions to him
- F. Centennial – Ant DeVita-no updates
- G. Aurora – Terry Vonclausburg-no updates

4. Capital Improvement Program Active Projects – <https://arcg.is/95ibK0> (map) or: <https://www.arapahoegov.com/945/Active-Capital-Improvement-Projects>

- A. Dry Creek Road from I-25 to Inverness Drive East, C20-005
 PM: Jon Williams, JWilliams@arapahoegov.com



MISSION We serve our community with vital infrastructure and professional government services.

Update: *Adding a turn lane at Dry Creek and I-25 NB off ramp to Inverness Drive East. FIR being updated, we hope to schedule FOR soon. Initial Utility Coordination efforts are underway through Goodbee and Assoc. Please attend if you receive an invite. Construction expected to begin late August 2023.*

B. Arapahoe Road Turn Lane Improvements

PM: Daniel Wiseheart, DWiseheart@arapahoegov.com

Update: *Arapahoe Rd between Lewiston and Buckley Rd. Currently in design. FIR was completed, working on comments. FOR final touches are being worked on and is about to go out. At the moment, it looks like no utilities will be affected. Late summer, early fall for construction.*

C. 8000 Chambers Signal Project – This project is complete, will be taken off the list

PM: Jim Fox, JFox@arapahoegov.com Alt PM: James Beall, JBeall@arapahoegov.com

D. Iliff Avenue Corridor – Parker Rd to Quebec

PM: Ryan Seacrist, RSeacrist@arapahoegov.com, James Beall, JBeall@arapahoegov.com

Update: *Crews continued progress on the east side of the job between Parker Ave. and Dayton Street by removing existing pavement, driveways, and sidewalk and replacing with new infrastructure. Further operations will continue as progress continues through the corridor. Waterline crews also completed waterline work including replacing fire hydrants near Iliff Ave & Emporia St. Crews made strides with drainage work at the Highline Canal. Crews fabricated concrete forms and placed concrete for the Highline Canal Drainage structure. Work will continue on the Highline Canal through late spring / early summer. Crews also removed trees that were identified to be removed on the project, both on the eastern, central, and western sides.*

Project managers anticipate more progress on the Highline Canal area and are planning traffic lane switches between Wabash St and Trenton Wy to accommodate construction activities. Temporary Signals are being installed and brought online to temporarily replace signals slated for removal. Third Party Utility Owners will be performing work (both related and unrelated to this project) through the corridor for the ensuing few months.

E. Dry Creek On-Ramp Project-Dry Creek Rd Westbound & I-25 Southbound C20-006

PM: Jon Williams, JWilliams@arapahoegov.com

Update: *Notice to proceed was issued to KECI. Construction to begin in August and will last about a three months.*

F. High Plains Trail Overpass

PM: James Beall, JBeall@arapahoegov.com

Update: *Project kicked off on April 25, 2022, Jalisco International was the low bidder and They have mobilized the jobsite and begun environmental tasks and look to start*

earthwork early May 2022. Conflicting Utilities have been notified and we appreciate your help.

5. Road And Bridge Active Projects –

[Road and Bridge | Arapahoe County, CO - Official Website \(arapahoegov.com\)](http://arapahoegov.com)

- A. Current Road and Bridge Activities: Internal Paving crew has begun work out east, Quincy Rd., Concrete program is delayed a bit, notice of award sent out yesterday. Nora is contractor for that.
- B. Culverts being cleaned and repaired, and gravel resurfacing has begun
- C. Upcoming Road and Bridge Activities:
 - a. Latest map can be found here:
<https://arapahoegov.maps.arcgis.com/apps/MapSeries/index.html?appid=c4d08d78549147b5bfe54c9a7df9e146>

6. Engineering Services Active Projects

Current Project Map Link, Sarah White – <https://gis.arapahoegov.com/cpc>

This link takes you to a map with all active County cases (Planning, Engineering, ROW Utility Installation) accessible in multiple layers.

7. Regular Check-In Items

Open Coordination Issues

- a. Chris Boyd to discuss:
 - The hours work is allowed in the County Right of Way: we are having several issues with Traffic Control Contractors putting down traffic control too early. Our hours for working in the right of way are 8:30-3:30. Fines will be issued if it happens repeatedly.
 - Other safety related concerns: do not set up or work in inclement weather when visibility is poor.
- b. Reminder about work hours on CDOT or other jurisdiction's roadways: Matthew will check and get back to Dan.
- c. Does R&B have to adhere to the same work hours? No, latitude has been granted to R&B contractors to set up earlier and take down later. This will be stated on the permits that R&B applies for.

8. Next meeting – See schedule above.

Thank you for joining us!